



## Ashlawn Addition/Renovation Community Updates (January 2015)

### **Completed and ongoing tasks:**

- Interior renovation completed.
- West parking lot work in progress. Weather permitting, the work is expected to complete in early March.
- Stormwater work at bio-retention in progress.
- Site work for track and field in progress.

### **Process related activities:**

- APS is working on revising Montague Street stair and ramp design. The community meeting will be held from 7-9pm on Monday, February 2nd.
- Reports related to LEED credits will be submitted to county in fall 2014 and spring 2015.
- County DES staff has questions about underground water levels at bio retention area. Additional soil testing/analysis is underway. Related bio-retention work will be delayed to March.
- Two relocatable classrooms will stay at the west parking lot because of APS projected enrollment and the Special Education programs.



Entrance to gym



Art prep room



New music room



Trees along south side of school



Sidewalk next to playground



West parking lot